



Elcho K-12 Facility Addition & Remodeling

Activity Report

July 16, 2018

OBJECTIVE:

ADDITION AND REMODELING OF
EXISTING K-12 FACILITY

SCOPE:

DESIGN AND CONSTRUCT FOR
FINAL OCCUPANCY FALL 2018

BILL FISHER

DISTRICT ADMINISTRATOR

715-275-3205

BFISHER@ELCHOSCHOOL.ORG

RECENT ACTIVITY:

- Continue demolition of East Locker Room up to slab height
- Start installing walls in East Locker Room
- Continue demolition of north building
- Installing handrails
- Installing sun screens on exterior of building addition
- Installing kitchen flooring

CRITICAL UPCOMING EVENTS:

- Install instrument storage cabinets from Wenger - week of July 23
- Grading of north side of site - week of July 30
- Install bathroom partitions, grab bars, and mirrors - week of July 30
- Install lift to stage/platform - week of August 27

KEY DATES:

Upcoming Meetings:

- 07/17/2018 Progress Meeting
10:00 AM
- 07/24/2018 Progress Meeting
10:00 AM



Construction: Phase I - New Construction
Construction: Phase II - New Construction

Occupancy

Construction: Phase III - Remodeling

Occupancy
Occupancy

April 2017 May 2017 June 2017 July 2017 Aug 2017 Sept 2017 Oct 2017 Nov 2017 Dec 2017 Jan 2018 Feb 2018 March 2018 April 2018 May 2018 June 2018 July 2018 Aug 2018 Sept 2018

↑
We are here