



Elcho K-12 Facility Addition & Remodeling

Activity Report

July 2, 2018

OBJECTIVE:

ADDITION AND REMODELING OF EXISTING K-12 FACILITY

SCOPE:

DESIGN AND CONSTRUCT FOR FINAL OCCUPANCY FALL 2018

BILL FISHER
DISTRICT ADMINISTRATOR
715-275-3205
BFISHER@ELCHOSCHOOL.ORG

RECENT ACTIVITY:

- Installing ceiling tile in Area C
- Continue installing partitions, grab bars and mirrors
- Installing lockers
- Continue demolition of east locker room
- Continue installing flooring
- Continue demolition of ELC areas and south entrance

CRITICAL UPCOMING EVENTS:

- Test elevator - July 10
- Begin demolition of North building - July 9
- Begin installing lockers - July 16
- Install instrument storage cabinets from Wenger - week of July 23

KEY DATES:

Upcoming Meetings:

- 07/10/2018 Progress Meeting
10:00 AM
- 07/24/2018 Progress Meeting
10:00 AM



Construction: Phase I - New Construction
Construction: Phase II - New Construction

Occupancy

Construction: Phase III - Remodeling

Occupancy
Occupancy

April 2017 May 2017 June 2017 July 2017 Aug 2017 Sept 2017 Oct 2017 Nov 2017 Dec 2017 Jan 2018 Feb 2018 March 2018 April 2018 May 2018 June 2018 July 2018 Aug 2018 Sept 2018

↑
We are here