



# Elcho K-12 Facility Addition & Remodeling

Activity Report

June 4, 2018

**OBJECTIVE:**

ADDITION AND REMODELING OF EXISTING K-12 FACILITY

**SCOPE:**

DESIGN AND CONSTRUCT FOR FINAL OCCUPANCY FALL 2018

BILL FISHER

DISTRICT ADMINISTRATOR

715-275-3205

BFISHER@ELCHOSCHOOL.ORG

**RECENT ACTIVITY:**

- Removed existing fence
- Start working on sidewalk along north side of the addition
- Demolishing block walls in old Music Room
- Start demolishing of existing basement
- Demo of east locker room space in progress
- Installing mirrors, grab bars, and partitions in West Locker Room

**CRITICAL UPCOMING EVENTS:**

- Begin demolition of ELC areas & south entrance - week of June 4
- Begin demolition of north elementary building & Administration - week of June 11
- Refinish Band/Choir 161 wood floor - week of June 11
- Install instrument storage cabinets from Wenger - week of July 9

**KEY DATES:**

Upcoming Meetings:

- 06/19/2018 Progress Meeting  
10:00 AM
- 06/26/2018 Progress Meeting  
10:00 AM



Construction: Phase I - New Construction  
Construction: Phase II - New Construction

Occupancy

Construction: Phase III - Remodeling

Occupancy  
Occupancy

April 2017   May 2017   June 2017   July 2017   Aug 2017   Sept 2017   Oct 2017   Nov 2017   Dec 2017   Jan 2018   Feb 2018   March 2018   April 2018   May 2018   June 2018   July 2018   Aug 2018   Sept 2018

↑  
We are here